PERSON(S) IN CHARGE>>>>>		DB AB			RJ?		DB	DB	DB	DB	DB		DB	DB	DB		DB	DB		DB	DB		DB	DB		DB	DB		DB	DB
	APR 19TH	APR 20th	M TO F	APR 26TH	APR 27TH	M TO F	MAY 3RD	MAY 4TH	M TO F	MAY 10TH	MAY 11TH	M TO F	MAY 17TH	MAY 18TH	MAY 19TH	T TO F	MAY 24TH	MAY 25TH	M TO F	MAY 31ST	JUN 1ST	M TO F	JUNE 7TH	JUN 8TH	M TO F	JUN 14TH	JUN 15TH	M TO F	JUNE 21ST	JUN 22ND
Layout for pillars		XXXX																												
Dig post holes		XXXX																												
Inspection Holes			Tues																											
Install sonotube (Robert James)																														
or Install sonotubes (Contractor)			W T F	X	X	Mon-Thurs																								
Floor joists (RJ)							XXXXXX	XXXXXX																						
Floor insulation									Mon-Thurs																					
Receive material order & stack				XXXXXX																										
Dig Hydro trench				XXXXXX	XXXXXXX																									
Screw down floor T & G plywood							XXXXXX	XXXXXX																						
Framing Ex.Walls & Int. Walls										XXXXXX																				
Install exterior wall sheathing																														
Roof Truss and sheathing										XXXXXX																				
Start Decks										XXXXXX	XXXXXX																			
Typak											XXXXXX																			
Electrical											XXXXXX																			
Shingles											XXXXXX																			
or Metal roof (contractor)												X																		
Electrical inspection												X																		
Windows and doors													XXXXXX	XXXXXX	SPARE															
Wall & Ceiling insulation													XXXXXX	XXXXXX	SPARE															
Vapour barrier													XXXXXX	XXXXXX	SPARE															
Ceiling Drywall & trap door													XXXXXX	XXXXXX	SPARE															
Tape and paint ceiling													XXXXXX	XXXXXX	XXXXXX															
Wall paneling & trim																	XXXXXX	XXXXXX												
Install shiplap																	XXXXXX	XXXXXX												
Finish Decks and railings																	XXXXXX	XXXXXX												
Complete electrical																					XXXXXX									
Stain shiplap																				XXXXXX	XXXXXX									
Paint floor																				XXXX										
Install beds																							XXXXXXXX	XXXXXXXX						
Build/paint & install bdrm shelves																							XXXXXXXX	XXXXXXXX						
Landscape																							XXXXXXXX	XXXXXXXX						
Install Flag pole																							XXXXXXXX	XXXXXXXX						
Complete all finishing touches																							XXXXXXXX	XXXXXXXX						
Crew sleep over in finished cabin																										XXXXXXXX	XXXXXXXX			
Official ribbon cutting																													XXXXXXX	XXXXXXX